10	Taul Mai	Zack Name	Duration Start	Finish	2014 2016 2018 2010 2017 2010 carrer 2010	1210.000
	8	EIS Approval - Coordinator General's Report	0 days Mon 30/05/16	Man 30/05/36	Dec Jan Feb Mar An Feb	N. M. MAR
1	-	NEW IIUNWAY COMMISSIONED	0 days Man 29/08/20	Man 29/06/29	5	÷ 29/06
	-	Works Package 1 - Site Preparation and Early Wo	565 days Mon 4/01/16	Fei 2/03/18	· · · · · · · · · · · · · · · · · · ·	
1.4	-	1.1 Design of Early Works	316 days Fri 19/02/16	Fri 5/05/17	· · · · · · · · · · · · · · · · · · ·	
66	-	1.2 Approvals and Permits	490 days Mon 4/01/16	fei 17/11/17	· · · · · · · · · · · · · · · · · · ·	
142	-	1.3 Site Works - Early Works	527 days Thu 25/02/16	Fri 2/03/18	· · · · · · · · · · · · · · · · · · ·	
208		2. Primary Contract - Design and Contract Initiation Process	277 days Thu 25/02/16	Fri 17/03/17		
209	¥	CD.5P30 - Design of Ramway, Tasiways, RPT Apron, Flooding and Drainage and Lighting	277 days Thu 25/02/16	Fri 17/03/17		
230	-	2.1 Primary Contract - Works Package 2 - Drains	175 days Mon 20/03/17	Fm 17/11/17	· · · · · · · · · · · · · · · · · · ·	
234		2.1.1 - Approvals and Permits	65 days Mon 20/03/17	Fri 16/06/17		
242	-	2.1.2 Site Works	175 days Mon 20/03/17	Pri 17/11/17	· · · · · · · · · · · · · · · · · · ·	
253		2.2 Primary Contract - Works Package 2 - Dredging and Sand Placement	535 days Mon 20/03/17	Fri 5/04/19	· · · · · · · · · · · · · · · · · · ·	
254		2.2.1 - Approvals and Permits	70 days Mon 20/03/17	fri 23/06/17		
315		2.2.2 Site Works - Dredging and Sand Placement	535 days Mon 20/03/17	Fri 5/04/19	· · · · · · · · · · · · · · · · · · ·	
328		2.3 Primary Contract - Works Package 2 - Runway, Taxiways and Aprons, Perimeter Road etc	856 daya Mon 20/03/17	Man 29/06/20	Þ	-
329	-	2.3.1 - Approvals and Permits	856 days Mon 20/03/17	Mon 29/06/20	6 ·	-
377	-	2.3.2 Site Works	846 days Mon 20/03/17	Mon 15/06/20	ā	6
\$20		3. Works Package 3 - Terminal Building and Landside Civil	1061 Mon 30/05/16 days	Man 22/06/20	P	
511	-	3.1 - Design	181 days Mon 30/05/16	Mon 6/02/17	· · · · · · · · · · · · · · · · · · ·	
538	-	3.2 Building and Ancillary Approvals	15 days Tue 13/12/16	Mon 30/01/17		
\$52		3.3 Construction	900 days Tue 10/01/17	Mon 22/06/20	•	,
545	-	NEW RUNWAY COMMISSIONED	0 days Mon 29/06/20	Mon 29/06/20	Γ .	 29/06

SUNSHINE COAST AIRPORT EXPANSION PROJECT: WORKS PROGRAM

ATTACHMENT 1

Project: 20160225 A4429 New Turnway_Works	Task	_	Summary Froject Summary	External Milestone	Inactive Summary Manual Task	Manual Summary Roll Manual Summary			3	Manual Progress	
	Miestone			E Inactive Milestone	Duration-only		5	Progress	· · · ·		