ORDINARY MEETING AGENDA Item 8.2.2 March 2018 Financial Performance Report Attachment 3 Capital Budget Adjustments

Proposed Budget Adjustment	Current Budget \$'000	Proposed Adjustment \$'000	Revised Budget \$'000
Building and Facilities			
Cal Sth Plan design community centre - Land parcel ownership transfer completed in March	1,457	-250	1,207
preventing any early building works.	,		,
Koala Park Public Amenity Rehabilitation - defer to Conondale Public Amenity as per 2018/19 Budget	173	-139	34
development			
Buderim Lions Park Public Amenity Rehabilitation - Old landfill site requires design approval from State Govt - includes design for passive gas emissions to meet guidelines.	250	-200	50
Coast and Canals		1 1	
Moffat Beach Seawall Emergency Works - Urgent works required to reinstate the Moffat Beach	0	60	60
Seawall.	0	60	60
Wills Ave Groyne Replacement - Shoreline erosion due to recent wet weather has cause increase in	252	100	352
scope of project. Funds transferred from operating.	232	100	332
nformation Technology			
Customer Relationship Management - Extended procurement activities have pushed payment and	1,000	-600	400
mplementation timeframes for the selected systems into next FY.	1,000	-000	400
Strategic Asset Management to the Cloud - Extended procurement activities have pushed payment			
and implementation timeframes for the selected systems into next FY.	1,249	-600	649
and implementation unlenames for the selected systems into next FT.			
Parks and Gardens			
Meridan Fields Master Plan Implementation - Ongoing rain events have resulted in works now being			
re-scheduled to commence 1/5/18 subject to favourable weather event during April 2018.	1,750	-1,150	600
Quarries			
Reduction in scheduled Quarry works relating to noise management, resource drilling and	275	-245	30
development works	275	243	50
Stormwater			
Russell Family Park SWQ (Car park Project) - Works delayed to commence after Easter Holiday	318	-200	118
period	510	200	
Caloundra - LGIP GPT SWQ15 005 - Tender issues due to risk in design.	348	-310	38
Aerodrome Road Box Culvert Replacement - Delay due to DTMR approvals.	375	-200	175
SWC16-005 LGIP Toral Drive MDS S3 and S7 - Delay due to Energex lead time currently 6 weeks	611	-205	406
behind schedule.			
Strategic Land and Commercial Properties			
and Acquisition Brisbane rd and Maud St	0	1,690	1,690
Fransportation			
Chambers Island Bridge Renewal - The complexity of the project and addition of two new options for			
repair that may see a widening of the bridge have led to delays in the preparation of contract	675	-340	335
documents.			
Russell Family Park - Car Park - Works delayed to commence after Easter Holiday period	658	-200	458
Buderim Village Park Stage 7 - Car Park Upgrade - design completed and contractor scheduled to			
commence works late May 2018. Works now scheduled to be completed late July 2018.	85	200	285
Plaza Parade Stage 1 - Uprade of road delayed to 2018/19 financial year.	2,500	-2,500	0
Sippy Downs Drive Stage 4 - Design and construction of Energex requirements behind schedule.	775	-200	575
Howard Street Tram Project - Construction activities on tramway, terminus or tram cannot proceed			
	422	-270	152
until rail accreditation has been obtained from the regulator which is unlikely to be obtained before. I			195
о ,			
une 2018.		-500	1,906
une 2018. Minyama to Mooloolaba Cycleway Stage 5 - Alternative construction methodology will save overall	2,406		1,500
lune 2018. Minyama to Mooloolaba Cycleway Stage 5 - Alternative construction methodology will save overall delivery timeframe and reduce costs but results in slower upfront spend for this split financial year	2,406		
lune 2018. Minyama to Mooloolaba Cycleway Stage 5 - Alternative construction methodology will save overall delivery timeframe and reduce costs but results in slower upfront spend for this split financial year project.	2,406		
Until rail accreditation has been obtained from the regulator which is unlikely to be obtained before lune 2018. Minyama to Mooloolaba Cycleway Stage 5 - Alternative construction methodology will save overall delivery timeframe and reduce costs but results in slower upfront spend for this split financial year project. 31i Bli Streetscapes - Infrastructure agreement (50/50) for undergrounding of overhead power with 31i Bli Javern developer delayed	2,406 435	-360	75
une 2018. Minyama to Mooloolaba Cycleway Stage 5 - Alternative construction methodology will save overall lelivery timeframe and reduce costs but results in slower upfront spend for this split financial year project. Sli Bli Streetscapes - Infrastructure agreement (50/50) for undergrounding of overhead power with	,		75
une 2018. Minyama to Mooloolaba Cycleway Stage 5 - Alternative construction methodology will save overall delivery timeframe and reduce costs but results in slower upfront spend for this split financial year project.	,		75 140
une 2018. Minyama to Mooloolaba Cycleway Stage 5 - Alternative construction methodology will save overall delivery timeframe and reduce costs but results in slower upfront spend for this split financial year project. Bli Bli Streetscapes - Infrastructure agreement (50/50) for undergrounding of overhead power with Bli Bli tavern developer delayed Yandina Stephens Street Rbout - Redesign required due to unsuccessful DTMR approvals.	435	-360	
une 2018. Minyama to Mooloolaba Cycleway Stage 5 - Alternative construction methodology will save overall delivery timeframe and reduce costs but results in slower upfront spend for this split financial year oroject. Sli Bli Streetscapes - Infrastructure agreement (50/50) for undergrounding of overhead power with Sli Bli tavern developer delayed	435	-360	

ORDINARY MEETING AGENDA Item 8.2.2 March 2018 Financial Performance Report Attachment 3 Capital Budget Adjustments

	Current Budget \$'000	Proposed Adjustment \$'000	Revised Budget \$'000
Proposed Budget Adjustment			
Nambour RRC Detailed Design - Global and national recycling issues have necessitated strategic	475	-275	200
review of council's current and proposed infrastructure prior to proceeding with detailed design.			
Maroochydore PDA Underground Waste - Land site development not completed to allow building	3,656	-2,900	756
works to commence.			
Corporate Major Projects			
Solar Farm - Expenditure witheld for current financial year	1,632	-1,260	372
Brisbane Road Carpark Development - Negotiations ongoing	5,000	-2,628	2,372
Palmview Peter Crosby Way Construction - Change in financial treatment of project. Budget does	3,144	-3,144	0
not need to be deferred.			
MCC - Network, WiFi & SCIP Solutions - Delays to principal contractor program in MCC due to wet	926	-321	604
weather, which in turn will delay roll-out of smart city developments.			
Maroochydore City Centre			
Maroochydore City Centre - Deferral of DSC 7 Expenditure	48,209	-15,000	33,209
Sunshine Coast Airport Runway		•	
SCA Expansion Project - delay signing the Design and Construction contract and therefore a delay in	40.709	2,000	16 909
starting the works	49,798	-2,900	46,898
TOTAL CAPITAL ADJUSTMENTS	268,660	-35,843	232,817