

EPBC 2012/6397
Dredging and Nourishment Works
Golden Beach, Qld
Compliance Report 2025

Sunshine Coast Council

sunshinecoast.qld.gov.au

mail@sunshinecoast.qld.gov.au

07 5475 7272

Locked Bag 72, Sunshine Coast Mail Centre
Qld 4560

© Sunshine Coast Regional Council 2008 — current.
Reproduction without permission is prohibited.
Sunshine Coast Council™ is a trademark of Sunshine
Coast Regional Council.

Acknowledgements

Council wishes to thank all contributors and stakeholders involved in the development of this document.

Disclaimer

To the extent this document contains future plans, activities, policies and strategies, these matters are aspirational and subject to change at any time without notice.

While the Sunshine Coast Council has exercised reasonable care in preparing this document, no warranty or representation is given by Council or its officers in relation to any of the information or data contained within this document (including as to its accuracy, reliability, completeness or suitability for any purpose).

Council and its officers are not liable (including without limitation, liability in negligence) for any loss, damage, expenses or costs (including any consequential loss or damage) incurred by you relating to any use of, or reliance upon, the information and data contained within this document.

Purpose

To satisfy condition 21 of the approval EPBC 2012/6397, Sunshine Coast Council is required to submit and publish a report detailing compliance with all sections under the approval, within three months of the anniversary of commencement.

Details of Compliance

Disturbance limits

1. The disturbance area was limited to the area depicted in drawings dated 04/05/2012 as provided to the Australian Government Department administering the *Environment Protection and Biodiversity Conservation Act 1999*. This disturbance area can be confirmed by GPS coordinates provided by the contractor during works.
2. Revoked.
3. The total quantity of dredged material was estimated to be 2,800m³.
4. Dredging occurred on 21 separate days in the 2025 calendar year; this was confirmed on site as well as from logs provided by the dredging contractors.

Seagrass protection

5. Seagrass surveys were conducted on 13 and 14 March 2025 and maps were produced with location points for use by the dredge operator. Results of this survey have been maintained and will continue as conditioned.
6. Dredging activities were not conducted within 50 metres of seagrass identified in seagrass surveys.
7. The monitoring plan, detailing how the Sunshine Coast Council will monitor seagrass for impacts of dredging, was approved by the Minister in January 2014. Sunshine Coast Council have committed to implement these measures with annual mapping by independent consultants.

Acid Sulphate Management

8. The Sunshine Coast Council managed potential or actual acid sulphate soils as described in the Queensland Acid Sulphate Soils Technical Manual Soil Management Guidelines version 3.8, Queensland Government and in the Instructions for the Treatment and Management of Acid Sulphate Soils, 2001,

Queensland Government by providing these documents to the experienced dredging contractor carrying out the works and ensuring their understanding of these documents.

9. The action was not undertaken within 100m of the bed or banks of Bells Creek or within 50 meters of previously identified potential or actual acid forming material. GPS coordinates recorded by the dredging contractor have confirmed this.
10. The dredging contractor provided Sunshine Coast Council with the details of daily pH and turbidity testing during all dredging activities.
11. Daily monitoring of pH and turbidity as required in condition 10 was undertaken as described in Schedule C – Table 1 of EHP Permit number SPDE042884412.
12. No acid sulphate soils were detected during dredging activities; a spotter was provided by the dredging contractor during all dredging activities.

Migratory Species Management

13. The dredge operator is competent and capable of identifying turtles and dugongs and did not observe any during dredging operations.
14. Dredging occurred in the months of April (1 day) and May (20 days).
15. A minimum 20m buffer between the dredge channel and the marine park conservation zone as shown in Drawing C017 of the approval was adhered to, details can be provided in GPS coordinates recorded by the dredging contractor.

General

16. The Australian Government Department administering the *Environment Protection and Biodiversity Conservation Act 1999* was informed in writing, providing notification within 10 business days of commencement of the activity.
17. Revisions that were made to the monitoring plan that was approved in January 2014 were approved by a delegate of the Minister.
18. No varied activities were carried out during the dredging activity.
19. No audit has been requested by the Minister or a delegate of the Minister.
20. Accurate records substantiating all activities associated with or relevant to the conditions of approval have been maintained.

21. This Compliance Report was published on the Sunshine Coast Council's website.

22. Commencement of the action was undertaken before three years from the date of the approval. The monitoring plan referred to in these conditions of approval has been uploaded to Sunshine Coast Council website.

Approved by:

A handwritten signature in black ink, appearing to read 'Adam Connell', written in a cursive style.

Adam Connell

Manager - Environmental Operations

A handwritten signature in black ink, appearing to read 'Georgia Keeshan', written in a cursive style.

Georgia Keeshan

Principal Coastal Engineer RPEQ,
Coastal, Lakes and Wetlands,



sunshinecoast.qld.gov.au
mail@sunshinecoast.qld.gov.au
07 5475 7272