



**GOLDEN BEACH, BEACH NOURISHMENT  
AND DREDGING WORKS QLD (EPBC  
2012/6397)  
COMPLIANCE REPORT 2016**

SUNSHINE COAST COUNCIL  
COASTAL, CONSTRUCTED WATERBODIES AND  
PLANNING UNIT

## **1. PURPOSE**

To satisfy Condition 21 of the approval EPBC 2012/6397, Sunshine Coast Council is required to submit and publish a report detailing compliance with all sections under the approval within three months of the anniversary of commencement (7 February, 2013).

## **2. DETAILS OF COMPLIANCE**

### **Disturbance limits**

1. The disturbance area was limited to the area depicted in drawings dated 04/05/2012 as provided to the Australian Government Department administering the *Environment Protection and Biodiversity Conservation Act 1999*. This disturbance area can be confirmed by GPS coordinates provided by the contractor during works.
2. The project was limited to a ten year period from the date of the approval, the date of the expiry of the approval being 31 December 2022, and the date of works being within the 2016 calendar year.
3. The total quantity of dredged material was estimated to be 900m<sup>3</sup>.
4. Dredging occurred on four separate days in the 2016 calendar year; this was confirmed on-site as well as from logs provided by the dredging contractors.

### **Seagrass protection**

5. Seagrass surveys provided in the original permit application in the areas proposed to be dredged confirmed the location and extent of seagrass. Results of this survey have been maintained and will continue as required.
6. Dredging activities were not conducted within 50 metres of seagrass identified in seagrass surveys provided in the original permit application.
7. The monitoring plan, detailing how Sunshine Coast Council will monitor seagrass for impacts of dredging, was approved by the Minister in January 2014. Sunshine Coast Council have committed to implement these measures with annual mapping by independent consultants.

## **Acid Sulphate Management**

8. Sunshine Coast Council managed potential or actual acid sulphate soils as described in the Queensland Acid Sulphate Soils Technical Manual Soil Management Guidelines version 3.8, Queensland Government and in the Instructions for the Treatment and Management of Acid Sulphate Soils, 2001, Queensland Government by providing these documents to the experienced dredging contractor carrying out the works and ensuring their understanding of these documents.
9. The action was not undertaken within 100 metres of the bed or banks of Bells Creek or within 50 metres of previously identified potential or actual acid forming material. GPS coordinates recorded by the dredging contractor have confirmed this.
10. The dredging contractor provided Sunshine Coast Council with the details of daily pH and turbidity testing during all dredging activities.
11. Daily monitoring of pH and turbidity as required in Condition 10 was undertaken as described in Schedule C – Table 1 of EHP Permit number SPDE042884412 (Attachment 2).
12. No acid sulphate soils were detected during dredging activities, a spotter was provided by the dredging contractor during all dredging activities.

## **Migratory Species Management**

13. The dredge operator is competent and capable of identifying turtles and dugongs and did not see any during dredging operations.
14. Dredging occurred in the month of October (four days).
15. A minimum 20 metre buffer between the dredge channel and the marine park conservation zone as shown in Drawing C017 (Attachment 1) was adhered to at all times, details can be provided in GPS coordinates recorded by the dredging contractor.

## **General**

16. The Australian Government Department administering the *Environment Protection and Biodiversity Conservation Act 1999* was informed in writing, giving at least ten business days' notice of commencement on 19 September 2016.
17. Revisions that were made to the monitoring plan that was approved in January 2014 were approved by a delegate of the Minister.

18. No varied activities were carried out during the dredging activity.
19. No audit has been asked for by the Minister or a delegate of the Minister.
20. Accurate records substantiating all activities associated with or relevant to the conditions of approval have been maintained.
21. This Compliance Report was published on Sunshine Coast Council's website by 7 May 2017. Documentary evidence providing proof of the date of publication has been sent to the Department.
22. Commencement of the action was undertaken before three years from the date of the approval. The monitoring plan referred to in these conditions of approval has been uploaded to Sunshine Coast Council's website.

**Approved by:**



**Michael Anderson**  
Acting Manager Environmental Operations



**Denis Shaw**  
Principal Engineer,  
Coastal Constructed Waterbodies and Planning,  
Sunshine Coast Council